

## OCTOBER 2017 HIGHLIGHTS



**DREDGING**  
Completed



**WATER TREATED**  
Completed



**CAPPING**  
Completed



**HABITAT / PLANTS / WETLANDS**  
4,223 plants, shrubs, and trees planted.

## Onondaga Lake Cleanup Progress

OCTOBER 1 – OCTOBER 31, 2017

Onondaga Lake dredging, capping, and habitat enhancement continue under the supervision of the New York State Department of Environmental Conservation (DEC), the U.S. Environmental Protection Agency (EPA), and the New York State Department of Health (DOH).

Major Projects	Progress in October 2017	Project Total	% Complete To Date
Barrier Wall	<b>Complete</b>	<b>1.5 miles</b>	<b>100%</b>
Pipeline	<b>Complete</b>	<b>3.9 miles</b>	<b>100%</b>
Water Treatment Plants	<b>Complete</b>	<b>3 plants</b>	<b>100%</b>
LCP Chemicals Cleanup Site	<b>Complete</b>	<b>7 tons of mercury removed</b>	<b>100%</b>
Lake Material Removed	<b>Complete</b>	<b>2.2 million cubic yards</b>	<b>100%</b>
Cap Material Placed	<b>Complete</b>	<b>3.097 million cubic yards</b>	<b>100%</b>
Water Treated	<b>Complete</b>	<b>2.46 billion gallons</b>	<b>100%</b>
Wetlands Improved	<b>1 acre</b>	<b>90 acres*</b>	<b>100%</b>
Plants, Shrubs, Trees Planted**	<b>4,223 plants</b>	<b>1.1 million*</b>	<b>72%</b>

\*Estimated totals

\*\*Does not include 750,000 shrub willows

## Onondaga Lake Dredging and Capping Progress

**LEGEND 2012/2013/2014**

■ Dredging in Progress

■ Dredging Complete

--- Dredge Areas




**LEGEND 2012/2013/2014/2015/2016**

■ Capping in Progress

■ Capping Complete

--- Cap Areas



**Honeywell**

For more information, please contact Honeywell at 315.552.9784, or visit [www.lakecleanup.com](http://www.lakecleanup.com).